# BRHAT BANGALORE MAHANAGARA PALIKE

## INSPECTION REPORT

| Sl No | Decription | Details | Remarks |
|---|---|---|---|
| 1 | Name of Work | Electric timer cables and power saving arrangement with all accessories in Ward No-03 | |
| 2 | Estimate Cost | 19.98 Lakhs | |
| 3 | Administrative Approved No and Date | BBMP/EE/YZ/AS/499/12-13, Date. 30.08.2012. | |
| 4 | Technical sanction No. and Date | BBMP/EE/ELE/YZ/TS/65/12-13, Date.30.08.2012. | |
| 5 | Job Code No. and P Code No. | 003-12-000068 | |
| 6 | Tender Direct Entrested to KRIDL | Not Applicable | |
| 7 | if Tender, Tender Notification No. Date and Publication in daily news Paper | EE/YNK/BBMP/E-TND/05/2012-13, Dated:22.08.2012. | |
| 8 | Tender Approved Details | CE Approval Dated:17.07.2016. | |
| 9 | Work Order No and Date | EE(YNK.D)E-Tend-05/W.O/168/2012-13, Dated:30.11.2013. EE/ELE/YZ/RWO/19/2016-17, Dt:17.07.2016. | |
| 10 | Stipulation time of Completion | 90 Days | |
| 11 | Actiual Date of Commencement | 17.07.2016 | |
| 12 | Actiual Date of Completion | 16.10.2016 | |
| 13 | Delay if any | Nil | |
| 14 | Reson for Delay | Nil | |

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

EE Rajaji

| | | | |
|---|---|---|---|
| 15 | Payment made till date. | Nil | |
| 16 | Status of Work | Completed | |
| 17 | Photograph verfied | Enclosed | |
| 18 | Date of Inspection | 20-09-2016 | |
| 19 | MB No. and Page No. | MB No. 3108<br>Page No. 310724 to 310731 | |
| 20 | BR No. and Date | 114/16-17<br>Dated:19/09/2016 | |
| 21 | Section officer | Sri Babu Reddy.K.N J.E | |
| 22 | Sub Division Officer | Sri K.Nagesh AEE | |
| 23 | Observation | | |
| a | Work Quality | Satisfactory | |
| b | Comments | Work completed as per MB | |

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

EE Rajaji